Prepared for Powerlink Queensland ABN: 82 078 849 233



Appendix F

Environmental Management Plan

June-2022 Genex Kidston Connection Project - Preliminary Documentation (2021/9060)



Delivering a better world



Powerlink – Environmental Management Plan

1. Project Details

1.1 Project Number & Name

Kidston Connection Project – Transmission Line and Mt Fox Substation

1.2 Powerlink Functional Location

TBA

1.3 Powerlink Environmental Representative

TBA

2. Document Control

Revision	Date	Author	Approver	Summary of Changes

Current version: 2021	INTERNAL USE	Page 1 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



A4772066

Table of contents

1.	Ρ	roject Details	1		
	1.1	Project Number & Name	1		
	1.2	Powerlink Functional Location	1		
	1.3	Powerlink Environmental Representative	1		
2.	D	ocument Control	1		
3.	In	troduction	4		
3	3.1	Purpose	4		
3	3.2	Scope	4		
3	3.3	Roles and Responsibilities	4		
3	3.4	Monitoring and Compliance	5		
3	3.1	Legislative Compliance	5		
3	3.2	Approval Commitments	5		
3	3.3	Cultural Heritage	5		
3	3.1	Environmental Annexure	5		
3	3.2	Environmental Work Plans (EWPs)	5		
3	3.3	Land Access Protocol (LAP)	5		
3	3.4	Stakeholder Management – PQ Connect	5		
3	3.5	Training and Competency – Environmental	6		
Bic	ose	curity	7		
Не	rbio	cide Distribution	. 10		
So	il &	Water	.12		
Ac	id S	Sulphate Soils	.14		
Na	tive	e Fauna	. 15		
Pro	oteo	cted Areas	17		
Ve	aet	ation Management	18		
0-					
Co	nta	minated Land	.19		
Wa	Waste Management21				
На	Hazardous Materials23				
Air	Air Quality24				

Current version: 2021	INTERNAL USE	Page 2 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



A4772066	Version: 1.0
Powerlink – Environmental Management Plan	

Noise and Vibration	26
Visual Amenity	27
Bushfire	28
Transport and Traffic	

Current version: 2021	INTERNAL USE	Page 3 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



3. Introduction

3.1 Purpose

This document provides the required standard operational controls to be implemented to meet Powerlink's environmental objectives.

3.2 Scope

The Environmental Management Plan (EMP) applies to activities carried out by Powerlink, its contractors or representatives. Powerlink is not responsible for activities undertaken by other parties (such as landholders or other utility companies).

Powerlink and its nominated contractors or representatives will be responsible for implementing the requirements of this EMP.

3.3 Roles and Responsibilities

Who	What	
	Approves the EMP and any revisions.	
	Responsible for ensuring Powerlink project personnel receive environmental inductions and awareness training and inductions outlined in the EMP.	
Powerlink Project Manager	Ensures the EMP is received by the nominated Contractor/s and ensures that implementation of the controls in the EMP are adhered to through a verification and compliance plan.	
	Notifies Supervisor/ Manager of any environmental events relating to the project, and that they are investigated at the appropriate level and corrective/ preventative actions implemented to prevent reoccurrence.	
	Environmental specialist responsible for interpreting and promoting awareness and understanding the requirements of this EMP.	
	Provide the project team with project specific environmental advice and the required application of mitigation measures in this EMP.	
Powerlink Environmental /	Facilitate the development of the project specific HSE verification and compliance plan to monitor the Contractors.	
HSE Representative	Assist in verification of Contractor compliance against the EMP.	
	Ensure any permits/approvals/licenses are obtained in accordance with the EMP.	
	Undertake investigations of environmental incidents when required.	
	Ensure that all environmental items are closed out prior to completion of the project.	
	Undertake works in accordance with the documented EMP and annexure requirements.	
Powerlink Employees /	Attend and actively participate in inductions and project training requirements.	
Contractors	Report environmental events to Supervisor as soon as possible.	
	Participate in investigations if requested, including the implementation of corrective/ preventative actions as required.	

Current version: 2021	INTERNAL USE	Page 4 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



3.4 Monitoring and Compliance

Monitoring and compliance to this EMP will be undertaken by the Powerlink Project Manager, HSE Advisor or other nominated Powerlink personnel associated with the project. Sections of this EMP may also be included for review within the Powerlink Health, Safety and Environmental Audit Program.

3.1 Legislative Compliance

Powerlink activities shall be undertaken in accordance with all relevant federal, state, and local government legislation. An assessment of all environmental and planning approval requirements and other legislative requirements relevant to the activities is to be carried by Powerlink staff, contractors and maintenance service providers prior to the commencing the activity. There may also be existing approvals, or exemptions, which are subject to conditions. Some of the key potential requirements are identified in this EMP.

3.2 Approval Commitments

Any commitments identified within an Ministerial Infrastructure Designation Assessment Report, Referral under the *Environment Protection and Biodiversity Conservation Act 1999* (EPBC Act), or any other approval process and resultant conditions, shall be followed and undertaken. Commitments shall be documented within Powerlink's Centralised Document Management System for Asset Specific (Functional Location) Environmental Information for referencing purposes, along with any relevant geospatial data recording.

3.3 Cultural Heritage

Management of Powerlink's cultural heritage related risk is governed by the Cultural Heritage Management Framework. This includes Aboriginal and other cultural heritage.

Assessment of risk posed by activities conducted by Powerlink staff, contractors and maintenance service providers is to be made by Powerlink's cultural heritage practitioners prior to the activity. Cultural heritage constraints are documented within PQ Connect, Environmental Work Plans and Cultural Heritage Implementation Documents (CHIDs).

3.1 Environmental Annexure

An environmental annexure will be developed and issued as part of contractor engagement. The environmental annexure will detail site specific environmental management requirements relevant to the project. The contractor would then be expected to develop a Construction Environmental Management Plan (CEMP) in compliance with both the EMP and annexures.

3.2 Environmental Work Plans (EWPs)

Environmental Work Plans (EWPs) provide a geospatial representation of key land and water based data sets which are of relevance to Powerlink's assets. EWPs shall be used by Powerlink staff, contractors, relevant subcontractors and relevant Maintenance Service Providers for the identification of key environmental features and/or constraints which have been highlighted to enable works to be undertaken on or in association with a Powerlink asset.

3.3 Land Access Protocol (LAP)

This EMP shall be used in conjunction with Powerlink's <u>Land Access Protocol (LAP)</u>. The LAP contains the guiding principles and commitments for land access which underpin Powerlink's relationship with landholders and our access to and use of land. A copy of the LAP is available from Powerlink's internet web site.

3.4 Stakeholder Management – PQ Connect

PQConnect provides a corporate wide stakeholder management system or a single point of truth for all information captured through stakeholder engagement and complaints management processes. It provides a mechanism to track interactions with stakeholders and highlights constraints or commitments made by Powerlink.

Current version: 2021	INTERNAL USE	Page 5 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



3.5 Training and Competency – Environmental

Powerlink staff or Contractors undertaking activities that have an environmental impact will have an appropriate competency matrix which includes specific environment related competencies.

Current version: 2021	INTERNAL USE	Page 6 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Biosecurity

Objective – Manage the risk of spreading or introducing biosecurity matters as a result of Powerlink's activities.

General Requirements

<u>Planning</u>

- **BIO1** Consultation with landholders must occur prior to entering their property in order to engage in proactive and open discussions regarding biosecurity requirements. This consultation will include, but is not limited to:
 - (a) Property specific Biosecurity Management Plans;
 - (b) Any known biosecurity matters that should be considered prior to entry;
 - (c) Concerns in relation to biosecurity matters (currently on property, activity being managed, currently in region but not on property); and
 - (d) Biosecurity control practices currently implemented on the property.
- **BIO2** Reasonable requirements that meet the principles of the General Biosecurity Obligation (GBO) may be required to be implemented in addition to Powerlink's mandated controls.
- **BIO3** Property access information and biosecurity management controls from landholder consultation will be recorded within PQ Connect and made available to relevant Powerlink staff and contractors.
- **BIO4** Baseline biosecurity matter surveys will be completed at an appropriate time of year (eg. Spring or following significant rainfall) in order to capture representative and relevant biosecurity data (species and distribution). The survey areas will include relevant easement areas, immediate adjoining areas and associated access track routes.
- **BIO5** Data collected during landholder consultation and biosecurity matter surveys will be used to determine appropriate site specific biosecurity management requirements (in addition to the mandated controls outlined below) required for construction activities and ongoing maintenance and operation of the asset.

Execution

- **BIO6** Powerlink staff and contractors must comply with land access requirements.
- **BIO7** Workers must receive a project specific induction that includes relevant information relating to biosecurity management requirements.
- BIO8 Temporary or Permanent cleandown facility section and site location selection must consider:
 - (a) Cleandown sites will be located in the following preferential order (in consultation with relevant stakeholders):
 - i. Utilise existing commercial cleandown facilities;
 - ii. On Powerlink owned land;
 - iii. On easement;
 - iv. On road reserve;
 - v. On existing and agreed access (off easement on private property)
 - (b) Cleandown sites will not be located on a clean property, but rather on the way out of a property affected by a biosecurity matter;
 - (c) Cleandown sites will not be located in environmentally sensitive areas, unless agreed to by the nominated Regulator (eg. Temporary cleandown facility in a National Park);

Current version: 2021	INTERNAL USE	Page 7 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



- (d) Cleandown sites will be located as close as possible to the infested area to prevent further spread;
- (e) Runoff from cleandown sites will be managed to ensure that sediment, grease, oil and viable plant material does not pollute waterways;
- (f) Cleandown equipment will be maintained in a serviceable and usable condition;
- (g) Cleandown sites will be recorded for monitoring of biosecurity matters (for a minimum of two maintenance cycles from the last time the site was used);
- (h) Temporary cleandown sites will be decommissioned at the end of the project, with geofabric and contaminated materials disposal of at a licensed disposal facility and the site rehabilitated to meet 70% groundcover.
- **BIO9** Cleandown facilities are to be constructed in accordance with Powerlink drawings (A1-H-154843-001 to 004).
- BIO10 An inspection must be completed, and if required, cleandown in the following situations:
 - (a) Moving between and outside Biosecurity Queensland Biosecurity Zones;
 - (b) Where vehicles, plant, equipment and machinery move between Powerlink Biosecurity Regions and Project Biosecurity Areas;
 - (c) Where vehicles, plant, equipment and machinery have traversed a high risk biosecurity matter;
 - (d) Where personnel, vehicles, plant, equipment and machinery exit a known pathogen or disease risk area; and
 - (e) Where assessed as reasonable to manage biosecurity risks.
- **BIO11** Where an inspection or clean down is required, the worker must:
 - (a) Inspect vehicle, plant, equipment and machinery for biosecurity matters (including soil that may contain biosecurity matter);
 - (b) Where the vehicle, plant, equipment or machinery are identified to be free of biosecurity matter, a Biosecurity Declaration Form must be completed;
 - (c) Where the vehicle, plant, equipment or machinery contains biosecurity matter, it must be cleaned to remove biosecurity matter, reinspected, and a Biosecurity Declaration form must be completed.
- **BIO12** Disinfect vehicle, plant, equipment, machinery and personnel when existing a known pathogen risk area. Actions must be recorded on a Biosecurity Declaration Form.
- **BIO13** Where a logbook is nominated as a required control on the EWP, the Vehicle Movement Log Form must be completed from time of cleandown to destination to demonstrate where the vehicle has travelled during this time.
- **BIO14** Clean downs must be undertaken in accordance with the Queensland Government's Vehicle and machinery cleandown procedures. Clean downs should be undertaken at designated locations. Where clean downs are required to be completed at one-off locations, the site must:
 - (a) Be selected at the edge, or nearby to any areas where weeds or pathogens need to be contained;
 - (b) Be selected in consultation with /agreement from the landholder;
 - (c) Ensure runoff will not enter any watercourse or waterbody;
 - (d) Avoid sensitive vegetation; and
 - (e) Be selected in mud free locations which gently drain away from the clean down location.
- **BIO15** Workers required to self-certify or certify other vehicles, plant, equipment and machinery (VPEM) must have the following qualification, AHCBIO201 Inspect and clean machinery for plant, animal and soil material (or an equivalent evidentiary competency and experience that meets the proceeding stated qualification).

Current version: 2021	INTERNAL USE	Page 8 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



- **BIO16** Vehicle journey planning shall be undertaken, as far as practicable, in order to visit biosecurity free areas first, before travelling to areas affected by biosecurity matters.
- BIO17 Avoid or minimise travel through areas heavily affected by biosecurity matters wherever possible.
- **BIO18** Established roads and tracks will be utilised where practicable, with slashing and gravelling to be considered in areas of high volume traffic.
- **BIO19** Ground disturbance and removal of native or pastoral ground cover is kept to a minimum.
- **BIO20** Biosecurity Declarations must be provided for all high risk material (i.e. sand, soil, mulch etc.), from suppliers of these products (if available). Quantities of soil/gravel obtained from a landholders borrow pit shall have a self-certifying Biosecurity Declaration (excluding movement of material within the same property).
- BIO21 Any loads of plant material or soil (that may contain biosecurity matter) are covered during transport.
- **BIO22** Participate as required in the Queensland Government Biosecurity requirements for managing emergency situations.
- BIO23 Undertake regular monitoring of the easement and access tracks for new outbreaks.
- **BIO24** Appropriate disposal of material potentially contaminated with biosecurity matter in accordance with *Biosecurity Act 2014* requirements.
- **BIO25** A biosecurity matter survey will be completed along the easement and established access tracks post construction and following the first wet season.
- **BIO26** As a joint land manager on easements and access tracks, Powerlink may assist with the control of biosecurity matter where:
 - (a) It has been categorically established that their introduction or spread has been caused by Powerlink's activities;
 - (b) Property owners are undertaking integrated pest management control measures;
 - (c) Consideration has been given to the success of control:
 - Size (smaller/isolated incursion have a higher chance of success);
 - Species and its capacity for dispersion;
 - Biosecurity status of the surrounding area.
 - (d) Consideration is given to surrounding landholders, and other regulatory bodies (local councils, Natural Resource Management groups); and
 - (e) Required by a regulatory body (eg. Council eradication notice).

Current version: 2021	INTERNAL USE	Page 9 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Herbicide Distribution

Objective – responsible distribution of herbicides and no adverse impacts on adjacent land activities or protected fauna, flora or waterways.

General Requirements

<u>Planning</u>

AC1 Assess the receiving environment including the following:

- (a) Hazardous Areas;
- (b) Identification of and proximity to environmentally sensitive areas (eg. Protected Areas, protected vegetation, waterway);
- (c) Land use (eg. Area is used for grazing and the landholder sells produce or livestock to market); and
- (d) Landholder chemical use restrictions.
- AC2 Only ground distribution of herbicide are permitted. No aerial distribution of herbicides is permitted.
- **AC3** Organisations and individual contractors performing ground distribution or directing licensed commercial operators to use ground equipment must hold a Ground Distribution License.
- AC4 Individuals who operate ground equipment for herbicide distribution must operate under a commercial operator's license.
- **AC5** Workers completing chemical distribution activities in a Protected Area or the Wet Tropics must be trained and authorised to work in a Protected Area.
- **AC6** A Hazardous Area Distribution Permit is required to distribute restricted herbicides within a Hazardous Area unless an authorised technique is used.
- AC7 Distribution of herbicides within a Fish Habitat Area must be undertaken in accordance with the Fish Habitat Area Code of Practice The lawful use of physical, pesticide and biological controls in a declared Fish Habitat Area.
- AC8 Any off-label use of a registered chemical must have an Australian Pesticides and Veterinary Medicines Authority (APVMA) off-label permit.

Execution

- AC9 Workers responsible for undertaking chemical distribution must complete checks to ensure equipment is in good condition and working correctly prior to use.
- AC10 Careful consideration must be given to weather conditions before commencing ground distribution. As a minimum, wind direction, wind speed, temperature, relative humidity and predicted forecast must be checked by the worker responsible for the distribution activity to determine if weather is suitable for ground distribution of chemicals.
- AC11 Weather conditions must be measured and recorded through the distribution activity.
- AC12 Herbicides must not be decanted, mixed or stored within 50 metres of a watercourse or waterbody.
- AC13 The worker responsible for applying the herbicide must determine the appropriate treatment in accordance with the Vegetation Management Specification.
- AC14 Records must be kept for each and every ground distribution of chemicals. The records must include the following:
 - (a) Name of the licensed commercial operator carrying out or supervising the carrying out of the distribution;
 - (b) Name and address of the person for whom the distribution is being carried out for;
 - (c) Name and active constituent of the chemical used in the distribution;
 - (d) Description of any diluent used in the distribution;
 - (e) Exact location of the land being treated;

Current version: 2021	INTERNAL USE	Page 10 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



- (f) Date and time (start and finish) of the distribution activity;
- (g) Weather conditions (direct and velocity), and any changes during the distribution activity;
- (h) Quantity and concentration of the total volume of the agricultural chemical applied;
- (i) Total area covered by the distribution;(j) Type of crop treated; and
- (k) Purpose for which the distribution was carried out.
- AC15 Any damage to stock or crops must be reported to the Regulator within 24 hours.

Current version: 2021	INTERNAL USE	Page 11 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Soil & Water

Objective – No adverse impacts on water bodies as a result of soil disturbing activities. Disturbed sites rehabilitated to a stable condition.

- **SW1** All soil disturbance activities are to be managed in accordance with <u>IECA Best Practice Erosion and</u> <u>Sediment Control Guidelines</u> 2008.
 - (a) Assess site to be disturbed (i.e. upslope catchment and downslope receiving environment, time of the year expected rainfall, soil type, slope);
 - (b) Prior to soil disturbance, identify environmental values and water quality objectives of the receiving waters. Utilise regional water quality objectives where available. Where no regional water quality objectives have been established, baseline water quality data (pH and NTU) to be collected from receiving waters (upstream and downstream of works). Where this baseline water quality data cannot be collected, the following nominated targets shall be used:
 - Turbidity less than 75 NTU;
 - pH 6.5 8.5;
 - Dissolved oxygen ≥ 6.5 mg/L; and
 - No visible debris or hydrocarbons.
 - (c) Develop an Erosion and Sediment Control Plan (ESCP);
 - (d) Divert upslope stormwater/runoff, where possible;
 - (e) Minimise ground disturbance and retain ground cover to reduce potential erosion surface area;
 - (f) Install appropriate sediment control measures;
 - (g) Where soil disturbance has taken place, undertake visual assessments for the presence and effectiveness of erosion and sediment control structures and measures, particular preceding significant rainfall events (within 24 hours of expected rainfall while the site is unstable, weekly inspections when rainfall is not expected or the site is stable). Records of this monitoring will be available on site for inspection.
 - (h) Undertake progressive rehabilitation of disturbed areas as soon as practicable to establish ground cover (minimum 70% or equivalent to existing ground cover);
- **SW2** Where practicable, existing access tracks will be used for the Project in preference to creating new tracks, with upgrading or extension conducted for the requirements of this Project. Access tracks will be installed in accordance with LMC-003.6 Technical Specification for Access Tracks and Drainage.
- **SW3** Minimise ground cover and soil disturbance in erosion prone and steeply sloping areas during clearing activities. Determine appropriate clearing methods for moderate to high erosion prone and steep areas so that the clearing methods minimise soil disturbance and potential for soil loss.
- SW4 A dewatering method is to be prepared and implemented, taking into consideration site conditions. At a minimum Dewatering of foundations or pits shall be dewatered through a filtration mechanism (i.e. sediment filtration device). Dewatering records are mandatory for sediment basin management. Records of dewatering of a sediment basin must contain the type and quantity of flocculating agent applied, pH of water immediately prior to release, turbidity (NTU) of water immediately prior to release, volume of water released, location of release, date and time, and will be available on site for inspection.
- SW5 Concrete washout pits are to be established on site for the washing of concrete tools and agitator truck chutes. This washout pit will be installed such that runoff from areas outside the pit is not allowed to enter the pit and contaminated water will not discharge from the pit in a rainfall event. The washout pit will be placed on the ESCP, communicated to concrete truck drivers and also be fenced using temporary bunting or covered when not in use to prevent access by the public and or domestic/native animals. The concrete washout pit will be removed at the completion of works.

Current version: 2021	INTERNAL USE	Page 12 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



- **SW6** Ensure that any excavation or placing fill in a waterway is carried out in accordance with the <u>Riverine</u> <u>Protection Permit Exemption Requirements</u> (WSS/2013/726) or is otherwise authorised under relevant legislation.
- **SW7** Ensure that any taking of water for the purpose of constructing or maintaining infrastructure is carried out in accordance with the <u>Exemption requirements for constructing authorities for the take of water without</u> <u>a water entitlement</u> (OSW/2020/5467) or is otherwise authorised under a water entitlement.
- **SW8** Records of sourced water to be made available on site, for inspection.
- **SW9** The taking of a state owned resource (e.g. quarry material, forest product etc.) must be undertaken in accordance with a Resource Allocation Permit.
- **SW10** Any areas required for stockpiling must have topsoil stripped (100 mm depth) prior to placement of any stockpile material to ensure suitable material is available for rehabilitation.

INTERNAL USE Current version: 2021 Page 13 of 29 HARDCOPY IS UNCONTROLLED Next revision due: 2022 © Powerlink Queensland



Acid Sulphate Soils

Objective - No release of contaminants from the oxidisation of acid sulphate soils (ASS) outside the work area or into any sensitive receiving environments.

- **ASS1** Prior to any soil excavation work in high risk areas (below 5 m AHD) undertake investigations in accordance with the <u>Queensland Acid Sulphate Soils Technical Manual</u> to determine the presence of ASS.
- **ASS2** Where <u>ASS</u> has been identified and confirmed, an ASS Management Plan is to be developed in accordance with the Queensland Acid Sulphate Soils Technical Manual.
- **ASS3** Runoff from stockpiles of acid sulphate soil and exposed groundwater potentially contaminated by acid sulphate soils shall be contained and managed within the boundary of the Site and treated to acceptable levels before discharge offsite. Stockpiling of untreated acid sulphate soil material should be minimised. Where excavated material cannot be reburied within 8 hours, treatment pad must be installed. Treatment pads should comprise of an impermeable layer (e.g. double skinned black plastic or compacted clay layer 0.3 m to 0.5 m deep) and covered with a guard layer of aglime (at a rate of 5 kg lime/m3). Treatment pads should be bunded or install trenches or catchpits to contain stormwater runoff. Catchpits and trenches need to be limed at a rate of 5 kg/m3 and shall be remediated upon completion of works.
- ASS4 Where ASS is present, all soil disturbance work to occur in accordance with the ASS Management Plan.
- **ASS5** All staff and contractors undertaking soil disturbing work in high risk areas must complete a detailed ASS specific induction or awareness training on the identification and management of ASS.

Current version: 2021	INTERNAL USE	Page 14 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Native Fauna

Objective - No unauthorised impacts on protected animals. Minimise impacts on wildlife and breeding places from construction, operation, decommissioning and maintenance activities.

General Requirements

<u>Planning</u>

- **NF1** Prior to any disturbance activity, impacts to protected native fauna must be assessed under the *Environmental Protection and Biodiversity Conservation Act 1999 (EPBC)* and *Nature Conservation Act 1992 (NC Act)*. Assessments must be undertaken by a suitably qualified person. Relevant approvals must be obtained prior to any disturbance activity.
- NF2 Activities that have a significant impact on a prescribed environmental matter must be offset.
- **NF3** The EWP will nominate any site specific areas that have specific management requirements (e.g. no-go zones, critical habitat, habitat features to be retained).
- **NF4** Identify where water crossings may need to be constructed or upgraded and assess against the Accepted Development Requirements for Operational Work that is Constructing or Raising Waterway Barrier Works. Obtain any permits required for work that is not accepted development.
- **NF5** Identify areas of the asset that are potentially at risk of bird strike to determine where installation of diverters is required.
- NF6 Identify towers where wildlife interactions have been identified or are likely (e.g. riparian zones).

Execution

- **NF7** Impacts to protected native fauna must be completed in accordance with any relevant EPBC approval.
- **NF8** Tampering with an animal breeding place may only be carried out in accordance with a Damage Mitigation Permit or an approved Species Management Program.
- NF9 Construct and/or upgrade water crossing in accordance with the ADR and/or permit conditions.
- **NF10** Suitably qualified fauna spotter catchers must be engaged to undertake pre-clearance habitat searches and be present during vegetation clearing activities to minimise fauna harm.
- **NF11** A suitably qualified person (i.e. spotter catcher) must be present during any disturbance to habitat features (e.g. trees containing hollows, trees containing nests, hollow logs) and/or native fauna.
- NF12 Habitat features such as felled trees and logs will be relocated where possible to adjacent areas.
- **NF13** An authorised carer (holding a Rehabilitation Permit) must be engaged to care for and rehabilitate injured or orphaned native animals.
- NF14 Prohibit domestic pets and animals on site during works.
- **NF15** Restrict vehicles to approved and mapped access tracks and only those vehicles required for the safe, efficient and essential construction activities will be allowed in the work area.
- **NF16** Cover excavations to prevent access from native fauna.

Current version: 2021	INTERNAL USE	Page 15 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



- **NF17** Install diverters on spans where identified as required. Record spans on which diverters are installed in SAP.
- **NF18** Install fauna friendly anti-climbing barriers on towers where wildlife interactions have been identified or are likely. Records of fauna friendly anti-climbing barriers will be recorded in SAP.

Current version: 2021	INTERNAL USE	Page 16 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Protected Areas

Objective – No unauthorised disturbance within a Protected Area, World Heritage Area or State Forest.

- **PA1** Activities in a Protected Area, World Heritage Area or State Forest must be authorised to be carried out by the relevant government agency.
- **PA2** Maintenance activities within Protected Areas must be undertaken in accordance with the Code of Practice for Maintenance of Electricity Corridors in Queensland's Parks and Forests.
- **PA3** Maintenance activities within the Wet Tropics World Heritage Area must comply with the applicable Wet Tropics Permit.
- **PA4** Access to any Marine Park must be undertaken under an appropriate access authority and following notice to the Regulator.

Current version: 2021	INTERNAL USE	Page 17 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Vegetation Management

Objective - Minimise disturbance of vegetation, consistent with safe and reliable operation of the assets.

General Requirements

Planning

- VM1 Proposed vegetation clearing activities must be assessed against all relevant federal, state and local government requirements. Assessments must be undertaken by a suitably qualified person. Any required permits and approvals must be obtained prior to undertaking vegetation clearing activities.
- VM2 The extent of vegetation clearing areas will be nominated on plans and made available for the vegetation clearing activity.

Execution

- VM3 Vegetation clearing activities must be undertaken in accordance with:
 - (a) Any relevant permits and approvals;
 - (b) Accepted Development Requirements for operational work that is the removal, destruction or damage of marine plants; and
 - (c) LMC-003.5 Technical Specification for Clearing Works
- VM4 The EWP will nominate any site specific areas that have specific management requirements (e.g. no-go zones, vegetation to be retained).
- VM5 Prior to commencing of vegetation clearing, the extent of clearing (work area) shall be clearly marked on site using high visibility barriers or taping to ensure that clearing will not occur in areas to be preserved. The marked up limits of clearing shall be maintained for at least the duration of clearing and earthworks.
- VM6 Vegetation clearing is to be conducted in a staged approach (i.e. vegetation assessment; fauna assessment and/or removal or relocation; vegetation removal; soil surface stabilisation; revegetation) so that the minimum area of ground is exposed at any one time.
- **VM7** Vegetation clearing is to be undertaken in a staged and sequential manner, away from harmful environments such as roads.
- VM8 Dispose of felled timber in consultation with the landowner and occupier. Vegetation residues should not impact on downstream water flow or quality or the easement land use. Vegetation is not to be placed where it may increase any fire hazard and impact on the Powerlink Assets in the event of a fire.
- VM9 Obtain any required permits for burning cleared vegetation from the local fire warden and/or local council, and Powerlink. Permits must be obtained and provided to Powerlink for review prior to any burning.
- VM10 The felling of large trees that may cause damage to protective bank vegetation may be stem injected and left standing providing there are no additional safety risks.
- VM11 Where located near watercourses, stockpiles will be made on the downstream side of the centre line of the transmission line. Stockpiles will have gaps between them of sufficient width to permit the safe passage of stock and vehicles. Such gaps will be spaced at no more than 50 m intervals.
- VM12 The stockpiled material will be located at least 50 m clear of all drains, watercourses or their flood banks so as to prevent any obstruction to water flow and 10 m clear of standing timber, scrub or undergrowth, or as directed.

Current version: 2021	INTERNAL USE	Page 18 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Contaminated Land

Objective - Manage existing land contamination. No unauthorised transport or disposal of contaminated soil.

General Requirements

- **CL1** Prior to acquisition of land parcels (including parcels where easements are proposed for acquisition) or completion of an environmental impact assessment, undertake a search of the <u>EMR</u> and <u>CLR</u>.
- **CL2** If sites are listed on the EMR or CLR and have an attached documented Site Management Plan issued under the <u>Environmental Protection Act 1994</u>, compliance with the conditions of the Site Management Plan is required.
- **CL3** Where an assessment has determined that the notifiable activity (associated with a listing on the EMR) is likely to have taken place in proximity to soil disturbing work, soil testing will be completed in accordance CL4, CL5, and CL6.
- CL4 Soil sampling and analysis must be in accordance with <u>AS4482.1-2005 Guide to the investigation and</u> sampling of sites with Potentially Contaminated Soil Part 1: Non-volatile and semi-volatile compounds.
- **CL5** In situ soil samples are to be collected prior to excavation from the nominated excavation works area, at a frequency of either 1:10 metres for trenches or 1:100 m² for non-trench areas. Where in situ soil sampling is not possible, soil stockpile sampling is to be undertaken at a rate of 1:25 m³ up to 500 m³, and 1:50 m³ for soil quantities greater than 500 m³.
- **CL6** All soil samples will be analysed for the following:
 - pH
 - Heavy metals (Arsenic, Cadmium, Chromium, Copper, Nickel, Lead, Zinc and Mercury) total and TCLP
 - Total recoverable hydrocarbons (TRH)
 - Benzene, Toluene, Ethylbenzene, Xylenes and Naphthalene (BTEXN)
 - Polycyclic aromatic hydrocarbons (PAHs)
 - Asbestos presence

If the substation is > 25 years old, samples will also be analysed for:

- Polychlorinated biphenyls (PCBs)
- Organochlorine pesticides (OCPs)
- Organophosphorus pesticides (OPPs)

At least one soil sample will also be analysed for cation exchange capacity (CEC); clay content (% clay); and total organic carbon content (TOC). This sample should be at least 500g to enable clay content analysis to be completed.

Analysis for additional potential contaminants may be required based on the EMR/CLR listing specific details.

- **CL7** If evidence of <u>contaminated soil</u> or a contamination source is identified during work (such as oil staining, buried asbestos sheeting, surrounding previous land use or previous land use of herbicides or pesticides), soil sampling, investigation, and/or notification will be required in accordance with CL4, CL5 and CL6.
- **CL8** If soil analysis identifies a contaminant above the soil assessment criteria (SAC) for the relevant land use criteria, and the contaminant is causing or is likely to causing serious or material environmental harm, the Regulator must be notified.

Current version: 2021	INTERNAL USE	Page 19 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



CL9 A soil disposal permit is required where soil is required to be removed from a parcel of land on the EMR/CLR where testing identifies that contaminants are present that exceed the sensitive land-use criteria (i.e. Health Investigation Level (HIL-A) and Health Screening Level (HSL-A/B)).

Current version: 2021	INTERNAL USE	Page 20 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Waste Management

Objective - No uncontrolled release of waste to the environment.

- **WM1** Develop and implement a Waste Management Plan appropriate to the associated activity, nature and scale of the project.
- **WM2** A documented Waste Management Plan must specify the following:
 - (a) Preference of waste management in the following order Avoid or reduce, reuse, recycle, recover, treat and dispose;
 - (b) How each waste stream is to be stored, transported and disposed of;
 - (c) Estimated quantities of waste from each waste stream;
 - (d) Details of waste transport companies to be utilised and copies of any relevant licenses;
 - (e) Details of waste disposal facilities to be utilised and copies of any relevant licenses and waste acceptance criteria.
- **WM3** Waste awaiting collection is to be left in a tidy and secure manner such that it does not impact on stock, landholders, or adjacent landholder activities or have the potential to be windblown.
- **WM4** Prohibit the discard of cigarette butts and other litter to ground or water body.
- WM5 All regulated and trackable waste to be managed in accordance with legislative requirements.
- **WM6** Concrete waste below oil filled equipment shall be:
 - (a) Visually inspected for any evidence of hydrocarbon staining. Evidence of inspection (photos) must be recorded;
 - (b) If there is no evidence of hydrocarbon staining, concrete is to be disposed of through the general construction waste stream;
 - (c) If the concrete contains evidence of hydrocarbon staining, the affected areas must be tested for contaminants prior to disposal from site. Test results are to be submitted for the Powerlink Environmental Representative to review prior to removal from site;
 - (d) If testing is positive for hazardous contaminants, the concrete is to be disposed of as regulated/trackable waste.
- **WM7** Uncontaminated excess spoil will be reused as fill around site or to construct ancillary infrastructure (e.g. access tracks, where material is suitable) or reinstatement of eroded areas. Surplus clean fill material will be removed from site and appropriately disposed, if unable to be reused.
- **WM8** In accordance with the waste management hierarchy, waste materials will be segregated during handling and storage on–site.
- **WM9** In accordance with the *Waste Reduction and Recycling Act 2011*, single use plastic bags will not be used during the Project.
- **WM10** Where practical, Project components should be supplied to the sites with minimal excess packaging. This practice reduces on–site waste generation.

Current version: 2021	INTERNAL USE	Page 21 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



A4772066	Version: 1.0
Powerlink – Environmental Management Plan	

- **WM12** Putrescibles waste will be sorted in closed waste containers to prevent the attraction and breeding of pest and disease vectors such as flies and rodents.
- WM13 Records of waste disposal must be maintained.

Current version: 2021	INTERNAL USE	Page 22 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Hazardous Materials

Objective - No contamination of land or water as a result of a spill or release of hazardous material.

- **HM1** Hazardous materials stored and handled in accordance with <u>AS1940:2004 The storage and handling of</u> <u>flammable and combustible liquids</u>.
- **HM2** Safety Data Sheets (SDS) shall be available for each chemical present on site. SDS will be available in a central location that is easily accessible by all site personnel.
- **HM3** Develop an Emergency Response Plan (it will include procedures to ensure the correct storage, handling and transport of hazardous materials, and proposed response to accidental spills and contamination incidences).
- **HM4** All staff and contractors interacting with hazardous materials will be required to have training in the emergency management of spills. Evidence of this training will be recorded and maintained. Refresher training will be undertaken at least every three years.
- **HM5** Ensure materials and equipment (spill kit) required to respond to a hazardous spill are available at all times when hazardous materials are being used, transported, loaded or unloaded.
- **HM6** Temporary drive-in bunding to be used on site (when self bunded or double skinned tanks are not available) when large volumes of oil are being decanted or handled outside of a permanent bunded area. A suitably sized spill kit will be available for any spills associated with hose or pipe fittings.
- **HM7** Spill kits to be kept at the work area and monitored for restocking regularly. All machinery and vehicles carrying additional fuel/oil/diesel over 20 L to be equipped with a spill kit at all times.
- **HM8** All spills to be managed as follows:
 - 1. Full protective clothing and equipment shall be worn when managing a spill;
 - 2. Assess spill (extent and potential to migrate offsite, fire hazard potential, type and volume);
 - 3. Isolate the spill (prevent further spillage, block drains, prevent access to the area);
 - 4. Notification of the spill;
 - 5. Clean up and remediation;
 - 6. Restock spill kit.
- **HM9** All wastes from the clean-up process shall be disposed of safely and in accordance with legislative requirements.
- HM10 No storage of superfluous material within a bund wall enclosure.
- **HM11** Prohibit the refuelling of vehicles and machinery within 100 m of a watercourse or open drain and when possible all refuelling will be off-site at an approved refuelling station.
- **HM12** Testing for the presence of asbestos, lead, chromium or PCB's on assets that may reasonably be expected to contain these hazardous substances, must be undertaken prior commencing disturbing works.

Current version: 2021	INTERNAL USE	Page 23 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Air Quality

Objective - To operate vehicles and machinery in a proper and efficient manner to minimise emissions, including dust, associated with construction and maintenance activities (i.e. both on-site and vehicles transporting materials to and from the site).

- AQ1 Restrict vehicle travelling speed (<40 km/hr) on unsealed, off road access tracks. Vehicle speeds will be further reduced on unsealed access tracks during dry, windy weather, to a speed whereby visible dust emanating from soil type interaction is minimised.
- AQ2 Ensure all vehicles and machinery are fitted with appropriate exhaust systems and devices. Such devices will be maintained in good working order, in accordance with the manufacturer's recommendations and the Commonwealth Department of Infrastructure and Regional Development, Australian Design Rules for Vehicle Emissions.
- AQ3 Turn off vehicles and equipment when not in use.
- AQ4 Apply dust suppressants or watering to work areas, stockpiles and access tracks on an as required basis to prevent dust nuisance.
- **AQ5** Restrict vehicles to approved and mapped access tracks and only those vehicles required for the safe, efficient and essential construction activities will be allowed in the work area.
- AQ6 Cover all loose loads for transport to and from the work site.
- AQ7 Schedule dust generating activities in proximity to dust sensitive locations (e.g. residences or spray shop), when possible, to minimise dust nuisance at the sensitive receptors. Consideration shall be given to local site conditions, including soil type, rainfall, wind speed and direction, proximity to receptors and duration of the activity.
- **AQ8** In dust sensitive locations construct access tracks from materials which are more stable and less likely to turn to bull dust.
- **AQ9** Orientate material stockpiles in a direction that reduces exposed surfaces to prevailing winds.
- AQ10 Ensure chipping/ mulching equipment has dust collection devices attached.
- AQ11 Carry out regular visual surveillance of vehicles, plant and equipment working or moving within proximity to residences or other dust sensitive locations. The surveillance is to determine when actions are required to reduce potential dust nuisance.
- AQ12 Sulphur hexafluoride gas (SF₆) shall be handled to minimise the potential for loss to atmosphere. SF₆ shall not be intentionally vented to atmosphere. Report any losses of SF₆ gas to Powerlink's PQ Switch incident management system and against the SAP measuring point.
- AQ13 Manage SF6 in accordance with ENA DOC 022-2008 Industry Guideline for SF6 Management.
- AQ14 Personnel handling SF₆ shall have appropriate experience and training in correct handling and loss prevention.
- AQ15 Limit dust inducing activities on days with high levels of bushfire smoke in the air and if wind is blowing towards receptors.

Current version: 2021	INTERNAL USE	Page 24 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



AQ16 Avoid or minimise queuing in roadways approaching the worksites or adjacent to other sensitive activities. Minimise queuing of construction vehicles and idling for excessive periods (e.g. more than 5 minutes).

Current version: 2021	INTERNAL USE	Page 25 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Noise and Vibration

Objective - No complaints regarding noise nuisance.

- NV1 Limit work hours to between 6.30 am to 6.30 pm Monday to Saturday (excluding public holidays) for construction work sites. Work is not to occur outside these hours unless it is in an emergency, due to limited line outages, maintenance activity, or other exceptional circumstances. If work outside these hours is required, a risk assessment must be undertaken to identify sensitive receptors, identify appropriate mitigation measures and notify relevant sensitive receptors of the proposed work and a contact person in the event of a complaint.
- NV2 Noise limits apply to the use of regulated devices (only between 7am and 7pm Monday to Saturday excluding public holidays) including: compressors or generators; grass cutters; impact tools; leaf-blowers or mulchers; oxyacetylene burners; electrical, mechanical or pneumatic power tools (chainsaws, drills, sanders, electric grinder, nail gun). Again however, it is not an offence to contravene a noise limit (or to cause a nuisance) where maintaining a facility for an electricity system.
- **NV3** Appropriate plant and equipment to be selected for each task to minimise the noise contributions.
- **NV4** Ensure machinery is fitted with appropriate noise attenuation devices and will be maintained in accordance with the manufacturer's recommendations.
- **NV5** Shut down any LPG/petrol/diesel powered equipment generating loud, extraneous (unusual) noise until the source of the noise can be identified and rectified.
- **NV6** Program loud noise activities to occur at times to minimise noise nuisance to surrounding sensitive receptors. Physical noise barriers such as earth mounds, mobile screens, or noise attenuation devices should be used, where necessary.
- **NV7** Deliver and/or remove materials and equipment to and from the site within the approved hours for construction. All transport vehicles will be in good working order and will avoid using exhaust brakes in built up areas adjacent to the work site.
- **NV8** Ensure transport routes to and from the site are located, where possible, to limit the impact of traffic noise on potentially sensitive areas.
- **NV9** Where possible, establish new transmission lines and substations away from sensitive receptors.
- **NV10** Plant to be turned off when not in use.
- **NV11** Plant is to be regularly maintained, and repaired or replaced if it becomes noisier.
- **NV12** Site inductions will include information = on the potential adverse impact of reversing alarms and exhaust brakes and the need to minimise their use.
- **NV13** Wherever feasible, turning circles to be created at the end points of vehicle work legs, which should allow trucks to turn and avoid the need for reversing.
- **NV14** Non-tonal reversing alarms to be used where practicable.

Current version: 2021	INTERNAL USE	Page 26 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Visual Amenity

Objective - Minimise the visual impact of the asset and associated activities adjacent to or within sensitive locations.

General Requirements

- VA1 Position structures to minimise vegetation clearing near sensitive locations and retain existing vegetation along road reserves where safe.
- VA2 Worksites to be maintained in a neat and tidy manner.

A4772066

VA3 Minimise Powerlink asset light spill over to neighbouring sensitive receptors (without compromising asset security requirements e.g. security lighting).

Current version: 2021 **INTERNAL USE** Page 27 of 29 Next revision due: 2022 HARDCOPY IS UNCONTROLLED © Powerlink Queensland



Bushfire

Objective - Eliminate the hazard of bushfires due to project work.

- **BF1** Fire hazard warnings associated with weather patterns and fire risk are issued by the Bureau of Meteorology and the Queensland Rural Fire Service. Daily checking of fire hazard warnings will be undertaken and construction crews made aware of the fire warnings (e.g. through pre-starts).
- **BF2** Procedures guiding the response to emergency and fire situations, and requests from emergency management authorities, will be documented and communicated where applicable to project location.
- **BF3** Firefighting equipment must be kept on site when hot works are being undertaken. Personnel must be trained in the use of the equipment.
- **BF4** All machinery must have a tested and tagged fire extinguisher available.
- **BF5** Burning of vegetation is prohibited, unless a permit is obtained by a local fire authority and Powerlink prior to any burning.
- **BF6** Designated smoking areas are to be identified with cigarette butt bins for safe disposal.

Current version: 2021	INTERNAL USE	Page 28 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland



Transport and Traffic

Objective - To operate vehicles in a proper and efficient manner to minimise impacts on local residents, associated with construction and maintenance activities (i.e. both on-site and vehicles transporting materials to and from the site).

- **TT1** Prior to construction a Traffic Management Plan will be prepared to minimise potential impacts.
- **TT2** Provide advance notification of potential road closures or traffic delays to emergency services and the local community. Any temporary road closures will involve on site traffic management, so that in the event of emergency service vehicles needing to pass through the areas where stringing is occurring, passage will be provided.
- **TT3** Apply for appropriate approvals and permits under the *Transport Infrastructure Act 1994* from DTMR for any permanent or temporary access to state control roads, including associated roadworks for access, the transport of over dimensioned equipment and materials on state control roads and for ancillary works and encroachments.
- **TT4** Consideration where possible during Project planning, to undertake selected construction works likely to cause significant traffic disruption and delay at times of low traffic volumes or at night to minimise localised congestion and potential safety implications.
- **TT5** Dedicate traffic management personnel for traffic management and safety purposes, particularly when construction works are being conducted close to roads or where lane closures are required.

Current version: 2021	INTERNAL USE	Page 29 of 29
Next revision due: 2022	HARDCOPY IS UNCONTROLLED	© Powerlink Queensland